

# Cymru Scaffold Inspections

## Working at Height Regulations 2005

### Scaffold Inspection Report

Inspection of places of Work at Height. The scaffolding structures Unique Numbered Tag conform to: BS EN 12811/TG20:21	
Scaffolding Inspection has been carried out at the site listed in accordance with: Working at Height Regulation 12 & 13, 2005	
Working at Height Regulation (2005) Reports of results of every inspection made in pursuance of Regulation 12 & 13	
The Provision and Use of Work Equipment Regulation 1998, Report of results of every inspection made in pursuance of Regulation 6(3)	
Working at Height SG4:22 Preventing Falls in Scaffolding Operations	
<b>Location of Scaffold at Site:</b> Perimeter of Store & Store Roof, Tesco, Eastgate Rd, Eastville, Bristol BS5 6XU	
<b>Name &amp; Address of the company/person on whose behalf the inspection was carried out:</b>	Dave Rankin, Weatherproofing Advisors, Gladstone House, Gladstone Dr, Soundwell, Bristol BS16 4RU Details: 0117 251 0255 Contact
<b>Name &amp; Address of the company/person at Site that is the Contact for all Scaffold Inspection issues of behalf of Weatherproof Advisors</b>	Various Site Managers for Weatherproofing Advisors, Gladstone House, Gladstone Dr, Soundwell, Bristol BS16 4RU <b>(Name listed below for who is responsible for this Scaffold).</b>
<b>Location of the place of work inspected (Site Address):</b>	Tesco, Eastgate Rd, Eastville, Bristol BS5 6XU
<b>Scaffold erected by (Scaffold Contractor):</b>	Straight Up Scaffolding Contact Details: Address: Unit 10, Netham Industrial Estate, Netham Road, Bristol, BS5 9PJ Mob: 07872959109
<b>Erected date:</b>	Mid February 2024
<b>Description of Scaffold:</b>	Independent Access Scaffold near Site Cabinbs and Delivery Bay
<b>Dimensions of Scaffold:</b>	Various dimensions
<b>Ground Conditions</b>	Tarmac/Concrete, No Issues to report upon.
<b>Handover Certificate Date of Issue and Handover Cert No:</b>	Date of Issue: Awaiting Handover Certificate
<b>Scaffold Design &amp; Number of Designed Scaffold</b>	N/a
<b>Unique Scaffold Identity Number:</b>	EAS 003
<b>Date of Scaffold Inspection:</b>	Wednesday 13th March 2024
<b>Time of Scaffold Inspection:</b>	14:00-15:40
<b>Status of scaffold:</b>	Passed with observations
<b>Weather conditions at time of scaffold inspection:</b>	Dry conditions
<b>Matters identified during scaffold inspection:</b>	As per Photographic Logs
<b>Can work be carried out safely? (Yes/No):</b>	Yes
<b>Principle Contractor reported to:</b>	Glynne Millett Mob: 07398 825569 Martyn Green Mob: 07985 306218
<b>Scaffold Contractor reported to:</b>	Straight Up Scaffolding Contact Details: Address: Unit 10, Netham Industrial Estate, Netham Road, Bristol, BS5 9PJ Mob: 07872959109
<b>Remedial action to be taken:</b>	As per Photo Logs: Single Fittings have been used as opposed to Double Couplers in order to secure the Handrails. Protruding Tubes on the Working Lift are a hazard and need to be cut flush to same height as Working Lift or raised 1m above Working Lift. Void needs to be eliminated. Lapped boards are a tripping hazard., Handover Certificate is required for the Scaffold. Some of the Scaffold Boards near to the Glass Windows of the Building and/or needed to be secured in more than 1 position. Scaffold Contractor needs to be aware of Glass when removing some of the Inside Scaffold Boards when the Scaffold Dismantle takes place.
<b>Further action to be taken:</b>	None
<b>Name of Scaffold Inspector:</b>	Donald Murray
<b>Qualifications and Details of Scaffold Inspector:</b>	CISRS Advanced Scaffold Inspector:
<b>CISRS Registration Number:</b>	Registration No: 40740524
<b>Expiry Date:</b>	Expires: November 28th 2028
<b>Contact Details:</b>	Tel: 07980985053 Email: donmurray969@outlook.com