

Cymru Scaffold Inspections

Working at Height Regulations 2005

Scaffold Inspection Report

Inspection of places of Work at Height. The scaffolding structures Unique Numbered Tag conform to: EN 12811/TG20:21	BS
Scaffolding Inspection has been carried out at the site listed in accordance with: at Height Regulation 12 & 13, 2005	Working
Working at Height Regulation (2005) Reports of results of every inspection made in pursuance of Regulation 12 & 13	
The Provision and Use of Work Equipment Regulation 1998, Report of results of every inspection made in pursuance of Regulation 6(3)	
Working at Height SG4:22 Preventing Falls in Scaffolding Operations	
Location of Scaffold at Site:	The Green, Trefechan, Merthyr Tydfil, CF48 2EU
Name & Address of the company/person on whose behalf the inspection was carried out:	Gavin Spencer Delacey & Sons: Address: 1 Goat Mill Rd, Dowlais Merthyr Tydfil CF48 3TD M
Name & Address of the company/person at Site that is the Contact for all Scaffold Inspection issues on behalf of Weatherproof Advisors	Gavin Spencer Delacey & Sons: Address: 1 Goat Mill Rd, Dowlais, Tydfil CF48 3TD M Merthyr
Location of the place of work inspected (Site Address):	The Green, Trefechan, Merthyr Tydfil, CF48 2EU
Scaffold erected by (Scaffold Contractor):	Appollo Scaffolding, 7 Regent St, Kingswood, Bristol, BS15 8JX
Erected date:	Not known at time of 1st Scaffold Inspections
Description of Scaffold:	Access and Freestanding Temporary Roof Scaffold
Dimensions of Scaffold:	Various dimensions
Handover Certificate Date of Issue and Handover Cert No:	Date of Issue: 7th February 2024
Scaffold Design & Number of Designed Scaffold	Design Number: 22/OPT/16351-002
Ground Conditions for Haki Staircase:	Excellent, with no issues to report upon, the area below Scaffold has not been undermined or subject to recent Groundworks.
Unique Scaffold Identity Number:	TER 001
Date of Scaffold Inspection:	Tuesday 12th March 2024
Time of Scaffold Inspection:	09:15-10:35
Status of scaffold:	Passed with observations
Weather conditions at time of scaffold inspection:	Wet conditions
Matters identified during scaffold inspection:	As per Photographic Logs
Can work be carried out safely? (Yes/No):	Yes
Principle Contractor reported to:	Gavin Spencer Delacey & Sons: Address: 1 Goat Mill Rd, Dowlais, Tydfil CF48 3TD M Merthyr
Scaffold Contractor reported to:	Appollo Scaffolding, 7 Regent St, Kingswood, Bristol, BS15 8JX Contact Details: 07712 659635
Remedial action to be taken:	As per Photo Logs: Ladders need to be replaced on the Lowest 2 x Working Lifts. Working Lifts are Slippery due to the exposed location of the Scaffold. Tubes on top of Boards on Working Lift are a potential Tripping hazard Single Fittings have been used to secure the Handrails as opposed to Double Couplers. There are more Scaffold Bays in the Front and Rear Elevations than the Design states, although this doesn't compromise the stability or structure of the Scaffold. There are more Alloy Beams in the Temporary Roof states, 27 as opposed to 25, although this doesn't compromise the stability or structure of the Scaffold. Design needs to demonstrate all Elevations of the Scaffold. Tie Pattern needs to be consistent with the Design and Tie Pattern for each Elevation stated on the Design. Ladders need to be secured with Ladder Clamps or Lashing as opposed to Single Fittings. Design and Handover Certificate are required for the Loading Bay. Voids need to be eliminated from the Loading Bay.
Further action to be taken:	None
Name of Scaffold Inspector:	Donald Murray
Qualifications and Details of Scaffold Inspector:	CISRS Advanced Scaffold Inspector:
CISRS Registration Number:	Registration No: 40740524
Expiry Date:	Expires: November 28th 2028
Contact Details:	Tel: 07980985053 Email: donmurray969@outlook.com