

Cymru Scaffold Inspections

Working at Height Regulations 2005

Scaffold Inspection Report

Inspection of places of Work at Height. The scaffolding structures Unique Numbered Tag conform to: EN 12811/TG20:21		BS
Scaffolding Inspection has been carried out at the site listed in accordance with: Working at Height Regulation 12 & 13, 2005		
Working at Height Regulation (2005) Reports of results of every inspection made in pursuance of Regulation 12 & 13		
The Provision and Use of Work Equipment Regulation 1998, Report of results of every inspection made in pursuance of Regulation 6(3)		
Working at Height SG4:22 Preventing Falls in Scaffolding Operations		
Location of Scaffold at Site:	Access Scaffold near Plant Room A, Trauma Unit, Prince Charles Hopsital, Prince Charles Hospital, Merthyr Tydfil, CF47 9DT	
Name & Address of the company/person on whose behalf the inspection was carried out:	Kevin Oliver, Site Manager, Tilbury Douglas Construction Ltd Tel: 01685 384174 Mobile: 07425 635973 Email: kevin.1.oliver@tilburydouglas.co.uk Web site: www.tilburydouglas.co.uk	
Name & Address of the company/person at Site that is the Contact for all Scaffold Inspection issues of benhalf on Tilbury Douglas	Various Site Engineers depending on Area of Scaffold at Tilbury Douglas, Prince Charles Hospital, Merthyr Tydfil, CF47 9DT (Name listed below for who is repsonsible for this Scaffold).	
Location of the place of work inspected (Site Address):	Prince Charles Hospital, Merthyr Tydfil, CF47 9DT	
Scaffold erected by (Scaffold Contractor):	Shield Environmental Services,Tremorfa Industrial Estate, 11 Martin Rd, Cardiff CF24 5SD	
Erected date:	6th March 2023 (Modification since that date have taken place)	
Description of Scaffold:	Access Scaffold near to Trauma Unit rear of Plant Room A.	
Dimensions of Scaffold:	Various Dimensions	
Ground Conditions for Access Scaffold & Layher Staircase.	Excellent, with no issues to report upon, the area below Scaffold has not been undermined or subject to recent Groundworks.	
Handover Certificate Date of Issue and Handover Cert No:	HO 5062 & 4457 Date: 6-3-2023 & 5-6-2023 as SHE 138 prior to modifications.	
Scaffold Design & Number of Designed Scaffold	N/a	
Unique Scaffold Identity Number:	SHE 153	
Date of Scaffold Inspection:	Tuesday 12th March 2024	
Time of Scaffold Inspection:	14:30-16:30	
Status of scaffold:	Not to be used	
Weather conditions at time of scaffold inspection:	Wet Conditions	
Matters identified during scaffold inspection:	As per Photographic Logs	
Can work be carried out safely? (Yes/No):	No	
Principle Contractor reported to:	Aled Daniel, Tilbury Douglas, Prince Charles Hospital, Merthyr Tydfil, CF47 9DT	
Scaffold Contractor reported to:	Barry Lewis, Shield Environmental Services, Tremorfa Industrial Estate, Martin Rd, Cardiff CF24 5SD 029 20 448 040 or 07788318016	11
Remedial action to be taken:	As per Photographic Logs: Scaffold materials need to be removed from the Working Lifts and near Base of the Scaffold. Access and Egress is limited in this area on the Working Lifts. Void needs to be eliminated on Working Lift. Handover Certifctae is required to be produced since the adaptions were made to the Scaffold. Single Fittings have been used to secure the Handrails as opposed to Doubler Couplers. Lapped Boards are a potential tripping hazard on the Working Lift. Void needs to eliminated in order to prevent objects falling from height. Toeboards are required on the Landings of the Layher Staircase. Caps are required on Ladders where there Voids. Boards are Slippery when wet due to the exposed conditions. Access Ladder needs to be replaced.	
Further action to be taken:	None	
Name of Scaffold Inspector:	Donald Murray	
Qualifications and Details of Scaffold Inspector:	CISRS Advanced Scaffold Inspector:	
CISRS Registration Number:	Registration No: 40740524	
Expiry Date:	Expires: November 28th 2028	
Contact Details:	Tel: 07980985053 Email: donmurray969@outlook.com	