

Cymru Scaffold Inspections

Working at Height Regulations 2005

Scaffold Inspection Report

Inspection of places of Work at Height. The scaffolding structures Unique Numbered Tag conform to: BS EN 12811/TG20:21	
Scaffolding Inspection has been carried out at the site listed in accordance with: Working at Height Regulation 12 & 13, 2005	
Working at Height Regulation (2005) Reports of results of every inspection made in pursuance of Regulation 12 & 13	
The Provision and Use of Work Equipment Regulation 1998, Report of results of every inspection made in pursuance of Regulation 6(3)	
Working at Height SG4:22 Preventing Falls in Scaffolding Operations	
Location of Scaffold at Site:	Rear of Store near Delivery Area and Store Roof, Tesco, Carn Brea Industrial Estate, Redruth TR15 3QJ
Name & Address of the company/person on whose behalf the inspection was carried out:	Dave Rankin, Weatherproofing Advisors, Gladstone House, Gladstone Dr, Soundwell, Bristol BS16 4RU Contact Details: 0117 251 0255
Name & Address of the company/person at Site that is the Contact for all Scaffold Inspection issues of behalf of Weatherproof Advisors	Various Site Managers for Weatherproofing Advisors, Gladstone House, Gladstone Dr, Soundwell, Bristol BS16 4RU (Name listed below for who is responsible for this Scaffold).
Location of the place of work inspected (Site Address):	Tesco, Carn Brea Industrial Estate, Redruth TR15 3QJ
Scaffold erected by (Scaffold Contractor):	D & J Scaffold Contact Details: Address: 23 Ironmould Lane, Brislington, Bristol BS4 5SA Tel:0117 958 8593 Mob: 07743990239
Erected date:	Late January 2024/Early February 2024
Description of Scaffold:	Access Scaffold leading to Store Roof
Dimensions of Scaffold:	Various dimensions
Handover Certificate Date of Issue and Handover Cert No:	Date of Issue: Awaiting Handover Certificate
Scaffold Design & Number of Designed Scaffold	N/a
Unique Scaffold Identity Number:	RRT 002
Date of Scaffold Inspection:	Thursday 7th March 2024
Time of Scaffold Inspection:	11:20-12:20
Status of scaffold:	Passed with observations
Weather conditions at time of scaffold inspection:	Dry conditions
Matters identified during scaffold inspection:	As per Photographic Logs
Can work be carried out safely? (Yes/No):	Yes
Principle Contractor reported to:	Martyn Green Mob: 07985 306218 Michael Dalton Mob: 07563 819013
Scaffold Contractor reported to:	D & J Scaffold Contact Details: Address: 23 Ironmould Lane, Brislington, Bristol BS4 5SA 0117 958 8593
Remedial action to be taken:	As per Photo Logs: Some Handrails have been secured using Single Fittings as opposed to Double Couplers. Toeboard on Working Lift omitted due to position of the Hoist Gate.
Further action to be taken:	None
Name of Scaffold Inspector:	Donald Murray
Qualifications and Details of Scaffold Inspector:	CISRS Advanced Scaffold Inspector:
CISRS Registration Number:	Registration No: 40740524
Expiry Date:	Expires: November 28th 2028
Contact Details:	Tel: 07980985053 Email: donmurray969@outlook.com