

Cymru Scaffold Inspections

Working at Height Regulations 2005

Scaffold Inspection Report

Inspection of places of Work at Height. The scaffolding structures Unique Numbered Tag conform to: BS EN 12811/TG20:21	
Scaffolding Inspection has been carried out at the site listed in accordance with: Working at Height Regulation 12 & 13, 2005	
Working at Height Regulation (2005) Reports of results of every inspection made in pursuance of Regulation 12 & 13	
The Provision and Use of Work Equipment Regulation 1998, Report of results of every inspection made in pursuance of Regulation 6(3)	
Working at Height SG4:22 Preventing Falls in Scaffolding Operations	
Location of Scaffold at Site:	Perimeter of Store & Store Roof, Tesco, Eastgate Rd, Eastville, Bristol BS5 6XU
Name & Address of the company/person on whose behalf the inspection was carried out:	Dave Rankin, Weatherproofing Advisors, Gladstone House, Gladstone Dr, Soundwell, Bristol BS16 4RU Contact Details: 0117 251 0255
Name & Address of the company/person at Site that is the Contact for all Scaffold Inspection issues of behalf of Weatherproof Advisors	Various Site Managers for Weatherproofing Advisors, Gladstone House, Gladstone Dr, Soundwell, Bristol BS16 4RU (Name listed below for who is responsible for this Scaffold).
Location of the place of work inspected (Site Address):	Tesco, Eastgate Rd, Eastville, Bristol BS5 6XU
Scaffold erected by (Scaffold Contractor):	Straight Up Scaffolding Contact Details: Address: Unit 10, Netham Industrial Estate, Netham Road, Bristol, BS5 9PJ Mob: 07872959109
Erected date:	Mid February 2024
Description of Scaffold:	Haki Staircase at M32 Elevation
Dimensions of Scaffold:	Various dimensions
Ground Conditions	Tarmac/Concrete, No Issues to report upon.
Handover Certificate Date of Issue and Handover Cert No:	Date of Issue: Awaiting Handover Certificate
Scaffold Design & Number of Designed Scaffold	N/a
Unique Scaffold Identity Number:	EAS 005
Date of Scaffold Inspection:	Wednesday 13th March 2024
Time of Scaffold Inspection:	14:00-15:40
Status of scaffold:	Passed with observations
Weather conditions at time of scaffold inspection:	Dry conditions
Matters identified during scaffold inspection:	As per Photographic Logs
Can work be carried out safely? (Yes/No):	Yes
Principle Contractor reported to:	Glynne Millett Mob: 07398 825569 Martyn Green Mob: 07985 306218
Scaffold Contractor reported to:	Straight Up Scaffolding Contact Details: Address: Unit 10, Netham Industrial Estate, Netham Road, Bristol, BS5 9PJ Mob: 07872959109
Remedial action to be taken:	As per Photo Logs: Toeboard required for Landing of Haki Staircase. Void next to Haki Staircase needs to be eliminated. Handover Certificate required for Haki Staircase.
Further action to be taken:	None
Name of Scaffold Inspector:	Donald Murray
Qualifications and Details of Scaffold Inspector:	CISRS Advanced Scaffold Inspector:
CISRS Registration Number:	Registration No: 40740524
Expiry Date:	Expires: November 28th 2028
Contact Details:	Tel: 07980985053 Email: donmurray969@outlook.com